Public Spending Code - Procurement Summary				
	Clonakilty Community College	Carrigaline Education Campus		
Project Detail				
Year	2019	2019		
Parent Department	Department of Education & Skills	Department of Education & Skills		
Name of Contracting Body	Cork Education and Training Board	Cork Education and Training Board		
Name of Project/Description	Major Devolved Extension	Major Devolved Extension		

Procurement Details

Advertisement Date	23rd June 2017	13th July 2017
Tender Advertised in	etenders and TED	etenders and TED
Awarded to	Cahalane Bros Ltd	MMD Construction
EU Contract Awared Notice Date	29th May 2020	29th May 2020
Contract Price(vat excl)	9,279,268.50	29,380,201.75

Progress

Start Date (letter of accceptance)	4th May 2019	13th May 2019
Expected Date of Completion per Contract	30th November 2020	12th February 2021
Spend in year under review(inc vat)	3,702,759.98	5,507,014.75
Cum spend to end Year(inc vat)	3,702,759.98	5,507,014.75
Projected final cost(ex vat)	9,511,581.37	30,259,995.46
Value of Contract Variations (ex VAT)	232,312.87	879,793.71
Date of Completion	30th November 2020	24th April 2021

Outputs

Expected output on completion	Major Extension	New School
Output achieved to date	Major Extension in progress	New School in progress